

Control Room Shift Log — Unit-2 Utilities Block

B Shift (Night) 22:00 - 06:00 | 2024-06-14

Shift	B Shift (Night) 22:00 - 06:00	Date	2024-06-14
Supervisor	Anil Deshmukh (EMP-1533)	Panel operator	Suresh Patil (EMP-3120)
Unit status	Unit-2 steam raising normal throughout	Handover to	C Shift, 06:00

1. Log entries

Time	Entry
22:05	Shift handover taken from A Shift. Unit-2 steam header stable at 41 barg. P-101 running, P-102 on standby.
23:40	V-201 deaerator level 62%, dissolved oxygen 5 ppb. Normal.
01:20	P-101 discharge pressure PI-1015 reading 42.1 barg, 0.6 barg above the shift average. E-301 tube-side fouling suspected.
02:14	VT-1011 high vibration alarm on P-101 (6.9 mm/s). Alarm bypassed by panel operator S. Patil to stop repeat annunciation. No work order raised.
03:47	VT-1011 high vibration alarm on P-101 again. Alarm bypassed a second time. Operator bypassed P-101 alarm twice during night shift; supervisor informed at 04:10.
04:10	Supervisor A. Deshmukh informed. Instructed operator to log the bypasses and to raise a maintenance notification at day-shift handover.
05:30	P-101 NDE bearing housing temperature 81 degC, up 7 degC on the shift. Noted for mechanical maintenance attention.
06:00	Handover to C Shift. Open item: P-101 vibration and twice-bypassed VT-1011 alarm.

2. Alarm summary

Time	Tag	Alarm	Value	Operator action
02:14	VT-1011	P-101 high vibration	6.9 mm/s	Alarm bypassed to stop repeat annunciation. No work order raised.
03:47	VT-1011	P-101 high vibration	6.9 mm/s	Alarm bypassed a second time. Supervisor informed at 04:10.
01:20	PI-1015	P-101 discharge pressure high deviation	42.1 barg	Monitored. E-301 tube-side fouling suspected.

Operator bypassed P-101 alarm twice during night shift. Both bypasses were applied at the DCS operator station without a maintenance notification being raised at the time. The bypasses remained in force at handover.

3. Open items carried to C Shift

- P-101 vibration elevated and VT-1011 alarm bypassed twice — raise a maintenance notification at day-shift handover.
- P-101 NDE bearing housing temperature 81 degC, up 7 degC across the shift.
- E-301 tube-side fouling suspected; discharge pressure 0.6 barg above the shift average.
- V-201 deaerator level and dissolved oxygen normal; no action.

4. Shift signatures

Outgoing supervisor	Anil Deshmukh	Time	06:00
Panel operator	Suresh Patil	Time	06:00

Control room logs are retained for three years under the plant's records procedure and are admissible evidence in incident investigation.